

Program Progress Update 24

July 25, 2012

Introduction

This is the 24th in a continuing series of Bond Accountability Commission reports on the design/construction and financial performance of the Cleveland Metropolitan School District's school facilities program funded by Issue 14. The report is based largely on monthly reports for May and June 2012 by the Construction Manager and information from the District's capital projects staff.

This report commences a new format designed to graphically communicate the status of the fledgling Segment 5 of the planned 10-segment construction program funded by the Ohio School Facilities Commission and proceeds of \$335 million in District bonds and notes authorized by local voters as part of Issue 14 in May 2001. This format should allow the reader to more closely monitor the total costs of each project of Segment 5 and of each hard-construction contract within each project.

Construction contracts have been awarded for the five PreK-8 schools in Segment 5 (Almira, Louisa May Alcott, Miles, Orchard and Dunbar), but not yet for the three high schools (Cleveland School of the Arts, Max Hayes Vocational and John Marshall). The District plans to use new construction-delivery methods authorized by the OSFC for two of those high schools – General Contracting for Hayes, and Design-Build for Marshall. The BAC's ability to compile accurate, timely reports of costs for Hayes and Marshall will depend on the cooperation of CMSD officials, as the new options may result in less information in the Construction Manager's reports.

The District intends to use the customary construction-delivery method – known multi-prime contractor, design-bid-build – for the Segment 5 PreK-8s and Cleveland School of the Arts. (See the BAC's accompanying report, "New Construction Options," for more information on the various delivery methods.)

Segment Status

Segment 1: A.J. Rickoff (3500 E. 147th St), Miles Park (4090 East 93rd St.), Memorial (410 East 152nd St.), and Riverside (14601 Montrose Ave.) elementary schools are completed, as are John Adams (3817 Martin Luther King Jr. Blvd.), John Hay (2075 Stokes Blvd.), and SuccessTech (1440 Lakeside Ave.) high schools, the East High (1349 E. 79th St.) gym project, the Warm, Safe and Dry program, and demolition of the Woodhill-Quincy building. **Projected cost: \$206.05 million**. Change orders for construction and demolition contracts accounted for about \$11.4 million, or 5.54 percent, of Segment 1's projected cost.

Segment 2: Warner (8315 Jeffries Ave.), Daniel Morgan (1440 East 92nd St.), Mary Martin (8200 Brookline Ave.), Franklin D. Roosevelt (800 Linn Drive), Hannah Gibbons (1378 Clearaire Road), and Mary Bethune ((11815 Moulton Avenue) elementary schools are completed, as is James Rhodes High School (5100 Biddulph Ave.). **Projected cost: \$102.94 million**. Change orders for construction and demolition contracts totaled about \$10.91 million, or 10.6 percent of the total.

Segment 3: R.G. Jones (4550 West 150th Street); Artemus Ward (4315 West 140th Street); Garfield (3800 West 140th Street); Patrick Henry (11901 Durant Avenue); Buhrer (1600 Buhrer Avenue); Wade Park (7600 Wade Park Avenue); East Clark (885 East 146th Street); Harvey Rice (2730 East 116th St.) elementary schools and Willson elementary (1122 Ansel Road) are completed. **Projected cost: \$138.16 million.** Change orders for construction and demolition totaled about \$6.5 million, or 4.7 percent of the total.

Segment 4: Anton Grdina (3050 East 77th St.), Mound (Ackley Road), Jamison (13905 Harvard Ave.), George Washington Carver (2200 East 49th St.), Charles Dickens (3552 East 131st St.), Adlai Stevenson (3938 Jo Ann Drive), Nathan Hale (3588 Martin Luther King Jr. Drive) and Euclid Park (17914 Euclid Ave.) elementary schools are completed, as is the Thomas Jefferson K-12 (3145 West 46th St.). Projected cost: \$142.66 million. Contract change orders for Segment 4 construction and demolition totaled about \$8.62 million, or 6.04 percent of the total.

Segment 5: Cost charts, pictures and other information follow:

Segment 5 Project	ed Costs							
	Original Budget	Budget Changes	Amended	Cost Estimate	Projected total	Unbudgetd	Unbudgeted	Other not
	*	*	Budget *	**	cost ***	LFI & maint.	mgmt., admin	budgeted
Almira New PreK-8	\$ 13,819,792		\$ 13,819,792	\$ 15,208,332	\$ 15,068,396	\$ 410,598	\$ 257,397	
Almira Abate/Demo	\$ 1,756,238		\$ 1,756,238		\$ 679,015	\$ 4,598		
Alcott Reno PreK-8	\$ 4,902,995	\$ 836,601	\$ 5,739,596	\$ 5,988,862	\$ 6,391,574	\$ 223,615	\$ 247,818	
Miles New PreK-8	\$ 13,819,792	\$ (143,018)	\$ 13,676,774	\$ 14,971,603	\$ 15,224,689	\$ 313,665	\$ 258,537	
Miles Abate/Demo	\$ 822,936		\$ 822,936		\$ 654,606			
Orchard New PreK-8	\$ 13,819,792		\$ 13,819,792	\$ 15,343,204	\$ 15,416,197	\$ 454,713	\$ 257,928	
Orchard Abate/Demo	\$ 400,409		\$ 400,409		\$ 562,883	\$ 58,408		
Dunbar New PreK-8	\$ 13,819,792		\$ 13,819,792	\$ 14,683,492	\$ 15,159,129	\$ 351,614	\$ 258,307	
Dunbar Abate/Demo	\$ 288,389		\$ 288,389		\$ 367,121	\$ 2,721		
School of Arts New 6-12	\$ 29,175,113	\$ (2,922,968)	\$ 26,252,145	\$ 31,518,397	\$ 31,397,190	\$ 2,266,298	\$ 449,536	
SOA Abate/Demo	\$ 1,968,266		\$ 1,968,266		\$ 1,341,923			
Forest Hill New PreK-8	\$ 11,883,629	\$ (11,883,629)	\$ -		\$ 1,004,783		\$ 309,739	\$ 695,044
Forest Hill Abate/Demo	\$ 477,846		\$ 477,846		\$ 477,846			
Mooney New PreK-8	\$ 17,541,712	\$ (17,541,712)	\$ -		\$ 836,710		\$ 257,928	\$ 578,782
Mooney Abate/Demo	\$ 1,172,419		\$ 1,172,419		\$ 1,172,419			
Marshall New 9-12	\$ 47,380,880	\$ (4,251,380)	\$ 43,129,500	\$ 45,809,482	\$ 44,965,018	\$ 511,289	\$ 499,138	
Marshall Abate/Demo	\$ -	\$ 1,649,611	\$ 1,649,611		\$ 1,649,611			\$ -
Schuler Swing Space	\$ -	\$ 994,875	\$ 994,875		\$ 5,583,534	\$ 3,928,379		
Hayes New 9-12	\$ 35,896,792		\$ 35,896,792	\$ 43,665,188	\$ 42,583,208	\$ 5,474,178	\$ 375,793	
West Side new 9-12	\$ 21,661,236		\$ 21,661,236		\$ 21,839,358		\$ 499,003	
Hayes LFI	\$ -		\$ -		\$ 46,814			\$ 46,814
Bell Abate/Demo	\$ -	\$ 373,927	\$ 373,927		\$ 373,927			
TOTALS	\$ 230,608,029	\$ (33,261,620)	\$ 197,720,335	\$ 187,188,560	\$ 222,795,951	\$14,000,075	\$ 3,671,124	\$ 1,320,640
Total unbudgeted items					\$ 18,991,839			
Projected total cost less u	nbudgeted items				\$ 203,804,112			
Adjusted (over) / under a	mended budget				\$ (6,083,777)			
Adjusted % over / under	amended budget				3.08%	,		

* does not include LFI, maintenance, management and administrative, and some other expenses

** includes most LFI expenses *** includes unbudgeted LFI, maintenance, management and administrative, and some other expenses

					Original		Original Change		Revised			
Almira New PreK-8	Contract	Contractor	Co	ost Estimate	C01	ntract	Ord	ers	coi	ntract sum	\$ p	er sq. ft.
3380 West 98th St. 44102	general trades	Envirocomm	\$	6,264,020	\$	6,423,300			\$	6,423,300	\$	99.90
	fire protection	Communale	\$	144,205	\$	191,295			\$	191,295	\$	2.98
Architect: Robert P. Madison Int.	plumbing	Katz	\$	925,337	\$	750,000			\$	750,000	\$	11.66
	HVAC	Katz	\$	1,746,872	\$	1,988,000			\$	1,988,000	\$	30.92
Capacity: 450	electrical	NuSurge	\$	1,895,895	\$	1,620,658			\$	1,620,658	\$	25.21
	technology	Zenith	\$	422,500	\$	683,333			\$	683,333	\$	10.63
Square feet: 64,297	site flatwork concrete	21st Century	\$	176,418	\$	165,100			\$	165,100	\$	2.57
	site work	Precision Eng	\$	539,485	\$	878,606	\$	10,000	\$	888,606	\$	13.82
CMSD move-in target:	landscaping	Sona	\$	13,612	\$	70,400			\$	70,400	\$	1.09
Sept. 9-13, 2013	furnishings admin.	Sexton	\$	160,000	\$	164,336			\$	164,336	\$	2.56
	furnishings class.	Sexton	\$	200,000	\$	167,811			\$	167,811	\$	2.61
Current status: sitework	furnishings library	Sexton	\$	60,000	\$	36,468			\$	36,468	\$	0.57
	cafeteria tables	Sexton	\$	35,990	\$	28,407			\$	28,407	\$	0.44
Total hard cost			\$	12,584,334	\$	13,167,714	\$	10,000	\$	13,177,714	\$	204.95
				, ,		, ,		,	\$	-	•	
Almira Abate/Demo									\$	_		
	temp fencing	Future Fence			\$	9,792	\$	75	\$	9,867		
	Abate/demo	Precision Env			\$	713,800	\$	(66,852)	\$	646,948		



Hawthorne had been the swing site for **Almira** K-8 students, but Hawthorne had to be closed temporarily due to water infiltration, that posed a threat of roof collapse. Almira students will spend the rest of the construction period at Brooklawn, 11801 WorthingtoOn Ave.

		-	 ost		iginal	Char	•		evised		
Alcott Reno PreK-5	Contract	Contractor	timate	coi	ntract	Orde	rs	CO	ntract sum	\$ pe	er sq. ft.
10308 Baltic Road 44102	trades-site combo	Envirocomm	\$ 2,229,009	\$	2,350,800	\$	14,977	\$	2,365,777	\$	77.19
	fire protection	Communale	\$ 92,211	\$	160,720			\$	160,720	\$	5.24
Architect: Irie Kynyk Goss	plumbing	Commerce	\$ 286,531	\$	315,600			\$	315,600	\$	10.30
	HVAC	Miles	\$ 953,513	\$	811,800			\$	811,800	\$	26.49
Capacity: 225	electech combo	NuSurge	\$ 1,074,572	\$	1,191,480			\$	1,191,480	\$	38.88
	site flatwork										
	concrete	Envirocomm						\$	-	\$	-
Square feet: 30,649	site work	Envirocomm						\$	-	\$	-
	landscaping	Envirocomm						\$	-	\$	-
Completion target: Jan. 2013	furnishings admin.	Sexton	\$ 80,775	\$	83,387			\$	83,387	\$	2.72
	furnishings class.	Continental	\$ 101,000	\$	102,395			\$	102,395	\$	3.34
Current status: demo, sitework,	furnishings library	Sexton	\$ 48,341	\$	32,507			\$	32,507	\$	1.06
mech., elec., plumbing rough-in	cafeteria tables	Continental	\$ 35,991	\$	13,257			\$	13,257	\$	0.43
	abate/demo		\$ 119,521					\$	-	\$	-
Total hard cost			\$ 5,021,464	\$	5,061,945	\$	14,977	\$	5,076,922	\$	165.65

Louisa May Alcott is the only renovation in Segment 5, and it is to be the segment's first completed project. The construction cost per square foot of the renovation is considerably less than that of the new schools, which is to be expected in part because of much less masonry and steel work.

			Cost	Original	Change		evised		
Miles New PreK-8	Contract	Contractor	Estimate	contract	Orders	c	ontract sum	\$ p	er sq. ft.
11918 Miles Ave. 44105	general trades	Johnson	not avail.	\$ 7,338,70)	\$	7,338,700	\$	115.97
	fire protection	Communale	not avail.	\$ 199,10)	\$	199,100	\$	3.15
Architect: Architectural Vision Grp.	plumbing	Katz	not avail.	\$ 994,00)	\$	994,000	\$	15.71
	HVAC	Miles	not avail.	\$ 2,015,00)	\$	2,015,000	\$	31.84
Capacity: 450	electrical	London Road	not avail.	\$ 2,012,50)	\$	2,012,500	\$	31.80
	technology	Zenith	not avail.	\$ 656,48'	7	\$	656,487	\$	10.37
	site flatwork								
Square feet: 63,282	concrete	Dan-Ray	not avail.	\$ 161,20)	\$	161,200	\$	2.55
	site work	Mr. Excavator	not avail.	\$ 1,108,70)	\$	1,108,700	\$	17.52
CMSD move-in target:	landscaping	Brookside	not avail.	\$ 73,300		\$	73,300	\$	1.16
Dec. 20, 2013 Jan. 2, 2014	furnishings admin.	Sexton	not avail.	\$ 157,91	l	\$	157,911	\$	2.50
	furnishings class.	Continental	not avail.	\$ 164,724	1	\$	164,724	\$	2.60
Current status: mobilization	furnishings library	Sexton	not avail.	\$ 35,232		\$	35,232	\$	0.56
	cafeteria tables	Sexton	not avail.	\$ 19,857		\$	19,857	\$	0.31
Total hard cost				\$ 14,936,710)	\$	14,936,710	\$	236.03
Miles Abate/Demo	temp fencing	Future Fence		\$ 15,158	\$ (69	3) \$	14,465		
	abater/demo	B&B		\$ 687,000) \$ (57,26	51) \$	629,739		



Miles contracts were the last to be awarded among the Segment 5 elementary schools. On the basis of awarded contracts, Miles is also the most expensive in construction cost per square foot. Among the segment's four similarly sized new schools, the main cost differene appears in the general trades contract: Miles's general trades contract was awarded for \$115.97 per square foot; the general trades average of the other three schools is \$103.27 per square foot.

			Cost	Original	Change	Revised	
Orchard New PreK-8	Contract	Contractor	Estimate	contract	Orders	contract sum	\$ per sq. ft.
4200 Bailey Ave. 44113	general trades	Mid-American	\$ 6,292,998	\$ 6,808,849		\$ 6,808,849	\$ 107.60
	fire protection	Communale	\$ 171,313	\$ 231,196		\$ 231,196	\$ 3.65
Architect: Ralph Tyler Cos.	plumbing	Soehnlen	\$ 865,216	\$ 651,000		\$ 651,000	\$ 10.29
	HVAC	Conti	\$ 1,837,572	\$ 2,123,000		\$ 2,123,000	\$ 33.55
Capacity: 450	elec-tech combo	NuSurge	\$ 2,120,561	\$ 2,272,661		\$ 2,272,661	\$ 35.91
	site flatwork						
	concrete	Dan-Ray	\$ 158,233	\$ 141,749		\$ 141,749	\$ 2.24
Square feet: 63,282	site work	Mr. Excavator	\$ 461,034	\$ 882,800		\$ 882,800	\$ 13.95
	landscaping	Brookside	\$ 45,069	\$ 60,563		\$ 60,563	\$ 0.96
CMSD move-in target:	furnishings admin.	Sexton	\$ 160,000	\$ 143,851		\$ 143,851	\$ 2.27
Sept. 9-17, 2013	furnishings class.	Continental	\$ 200,000	\$ 160,006		\$ 160,006	\$ 2.53
	furnishings library	Sexton	\$ 60,000	\$ 32,253		\$ 32,253	\$ 0.51
Current status: sitework	cafeteria tables	Sexton	\$ 35,991	\$ 17,352		\$ 17,352	\$ 0.27
Total hard cost			\$ 12,407,987	\$13,525,280.55		\$ 13,525,281	\$ 213.73
Orchard Abate/Demo	temp fencing	Future Fence		\$ 16,037	\$ (868)		
	abate/demo	Ace/AIM		\$ 498,750	\$ 44,763	\$ 543,513	

	a	~	Cost	Original	Change	Revised	.
Dunbar New PreK-8	Contract	Contractor	Estimate	contract	Orders	contract sum	\$ per sq. ft.
2200 West 28th St. 44113	general trades	Giambrone	\$ 6,136,192	\$ 6,474,600		\$ 6,474,600	\$ 102.31
	fire protection	Communale	\$ 172,855	\$ 240,593		\$ 240,593	\$ 3.80
Architect: Ralph Tyler Cos.	plumbing	Commerce	\$ 760,019	\$ 728,800		\$ 728,800	\$ 11.52
	HVAC	Conti	\$ 1,688,249	\$ 2,111,000		\$ 2,111,000	\$ 33.36
Capacity: 450	electrical	Gateway	\$ 1,531,174	\$ 1,770,100		\$ 1,770,100	\$ 27.97
	technology	Zenith	\$ 586,223	\$ 610,198		\$ 610,198	\$ 9.64
	site flatwork						
Square feet: 63,282	concrete	Dan-Ray	\$ 164,531	\$ 194,340		\$ 194,340	\$ 3.07
	site work	Eclipse	\$ 364,853	\$ 698,956		\$ 698,956	\$ 11.05
CMSD move-in target:	landscaping	Brookside	\$ 17,792	\$ 67,582		\$ 67,582	\$ 1.07
Sept. 10-18, 2013	furnishings admin.	Sexton	\$ 160,000	\$ 151,336		\$ 151,336	\$ 2.39
	furnishings class.	Sexton	\$ 200,000	\$ 159,237		\$ 159,237	\$ 2.52
Current status: sitework	furnishings library	Sexton	\$ 60,000	\$ 38,662		\$ 38,662	\$ 0.61
	cafeteria tables	Sexton	\$ 35,991	\$ 22,587		\$ 22,587	\$ 0.36
Total hard cost			\$ 11,877,879	\$ 13,267,991		\$ 13,267,991	\$ 209.66
Dunbar Abate/Demo	temp fending	Future Fence		\$ 13,447	\$ 2,592	\$ 16,039	
		_		*	\$	* • • • • • • •	
	abate/demo	Dore		\$ 443,300	(95,244)	\$ 348,056	



West Elevation Overall

			Cost	Or	iginal	Cha	nge	Re	vised	
Cle School of Arts New 6-12	Contract	Contractor	Estimate	cor	ıtract	Ord	ers	cor	ntract sum	\$ per sq. ft.
Stearns Road 44106	general trades							\$	-	
	fire protection							\$	-	
Architect: Moody Nolan	plumbing							\$	-	
	HVAC							\$	-	
Capacity: 775	electrical							\$	-	
	technology							\$	-	
<i>Square feet: 122,727</i>	site flatwork concrete							\$	-	
	site work							\$	-	
CMSD move-in target:	landscaping							\$	-	
Sept. 26-Oct. 2, 2014	furnishings admin.							\$	-	
	furnishings class.							\$	-	
Cuttent status: design	furnishings library							\$	-	
	cafeteria tables							\$	-	
Total hard cost										
								\$	-	
Cle School of Arts Abate/Demo	temp fencing	Future Fence		\$	14,850	\$	(1,951)	\$	12,899	
	abate/demo	Titan		\$	1,168,664	\$	136,809	\$	1,305,473	



The old School of the Arts is demolished. Construction is supposed to begin in September.

Final design of a companion performing arts center is pending a possible agreement with the non-profit community group Friends of the Cleveland School of the Arts. The Board of Education has heard a proposal under which the Friends would fund and build the center attached to the new CSA, and in exchange, the District would operate and maintain the center and permit the Friends to use a portion of the center for the community when not needed for school purposes.

Marshall New 9-12	Contract	Contractor	Cost Estimate	Original Contr.	Change Orders	Revised contr.	\$ per sq. ft.
3952 West 140th 44111	CM at Risk (CMR)	000000000		001111	014010		* Per off in
	Subcontracts						
Architect: CEDA/Then Design	general trades					\$	-
	fire protection					\$	-
Capacity: 1,260	plumbing					\$	-
	HVAC					\$	-
Square feet: 207,182	electrical					\$	-
	technology					\$	-
CMSD move-in target:	site flatwork concrete					\$	-
May 18-June 12, 2015	site work					\$	-
	landscaping					\$	-
Current status: design	furnishings admin.					\$	-
	furnishings class.					\$	-
	furnishings library					\$	-
	cafeteria tables					\$	-
Total hard cost							
Marshall Abate/Demo							
Scheduled fall 2012							
Schuler Swing Space	combination pkg	Johnson		\$4,845,240.0	0 \$88,013.79	\$ 4,933,2	254
13501 Terminal Ave. 44135							





Above is an elevated view of the new John Marshall High School. At left is an aerial view of the current Marshall, which is to be demolished this fall. Current plans do not include renovation of the Marshall athletic stadium.

Marshall will be CMSD's first attempt at using the new Construction Manager at Risk form of construction delivery. The CMR contract probably will be awarded in the fall.

Grade Academy will be moved to Nathaniel Hawthorne, 3575 West 130th St.,while Marshall 10th-12th graders will attend class at Schuler, 13501 Terminal Ave.

Hayes New 9-12	Contract	Contractor	Cost Estimate	Original Contr.	Change Orders	Revised contr.	\$ per sq. ft.
W. 65th & Walworth	Gen. Contractor						
	Subcontracts						
Architect: CEDA/Then Design	general trades					\$	-
	fire protection					\$	-
Capacity: 800	plumbing					\$	-
	HVAC					\$	-
Square footage: 169,894	electrical					\$	-
	technology					\$	-
CMSD move-in target:	site flatwork concrete	•				\$	-
May 13-June 9, 2015	site work					\$	-
	landscaping					\$	-
	furnishings admin.					\$	-
	furnishings class.					\$	-
	furnishings library					\$	-
	cafeteria tables					\$	-
Total hard cost							

Hayes LFI



Hayes planning has been complicated by discovery of a large storm sewer running through the site, which limits how the building and other features can be situated; by soil contamination from previous industrial uses; and by the need for vacation of Walworth Avenue and various traffic-flow improvements in the neighborhood of the school, partly to accommodate the school's industrial and commercial neighbors. The District is continuing to develop a Voluntary Action Plan in conjunction with the Ohio EPA to address toxic soil contamination, partly from a former dry-cleaning operation.