



CLEVELAND
MUNICIPAL
SCHOOL DISTRICT
Vision to Victory

Facilities Construction Report

Enclosed is a status report on the facilities construction project as of August 31, 2015
Enclosed are the following Reports:

Exhibit 1	Status Report
Exhibit 2	Project Summary
Exhibit 3	Summary by Segment
Exhibit 4	Segment 1 Summary
Exhibit 5	Segment 2 Summary
Exhibit 6	Segment 3 Summary
Exhibit 7	Segment 4 Summary
Exhibit 8	Segment 5 Summary
Exhibit 9	Segment 6 Summary
Exhibit 10	Segment 7 Summary
Exhibit 11	LFI Summary
Exhibit 12	Maintenance Summary

“The primary goal of the Cleveland Municipal School District is to become a premier school district in the United States of America.”

Cleveland Municipal School District Project Summary As of August 31, 2015

	Scope	Status	Project Completion Date	Start
Segment 1				
Andrew J Rickoff	New	Completed	Completed	August 2005
Memorial	New	Completed	Completed	August 2005
John Adams Relief K-8	New	Completed	Completed	August 2007
John Adams Relief 9-12	New	Completed	Completed	August 2006
Riverside	New	Completed	Completed	August 2005
East High	Renovated	Completed	Completed	December 2003
John Hay	Renovated	Completed	Completed	August 2006
Successtech Academy	Renovated	Completed	Completed	January 2004
Warm, Safe, Dry	Renovated	Completed	Completed	N/A
Segment 2				
Daniel E. Morgan	New	Completed	Completed	August 2007
Franklin D. Roosevelt	Renovated	Completed	Completed	August 2007
Hannah Gibbons	New	Completed	Completed	August 2007
Mary B. Martin	Renovated	Completed	Completed	August 2007
Mary M. Bethume	Renovated	Completed	Completed	August 2007
Warner	New	Completed	Completed	August 2007
James F. Rhodes	Renovated	Completed	Completed	August 2007
Segment 3				
Artemus Ward	New	Completed	Completed	January 2009
Buhrer	New	Completed	Completed	August 2009
East Clark	New	Completed	Completed	August 2009
Garfield	New	Completed	Completed	August 2009
Harvey Rice	New	Completed	Completed	August 2009
Patrick Henry	New	Completed	Completed	August 2009
Robinson G. Jones	New	Completed	Completed	January 2009
Wade Park	New	Completed	Completed	August 2009
Willson	New	Completed	Completed	August 2010
Segment 4				
Adlai Stevenson	New	Completed	Completed	January 2011
Anton Grdina	New	Completed	Completed	August 2011
Charles Dickens	New	Completed	Completed	January 2011
Charles H. Lake	New	Completed	August 2011	August 2012
Euclid Park	New	Completed	Completed	August 2010
George W. Carver	New	Completed	Completed	August 2010
Mound	New	Completed	Completed	August 2011
Nathan Hale	New	Completed	Completed	January 2011
Robert H. Jamison	New	Completed	Completed	January 2010
Thomas Jefferson	New	Completed	Completed	August 2010

Segment 5

Almira	New	Demo Complete/Bid Spring 2012	Completed	August 2013
Charles Mooney	New	2010	TBD	TBD
CSA	New	Demolished Spring 2012	August 2015	August 2015
Forest Hill Parkway	New	2010	TBD	TBD
Louisa May Alcott Miles	Renovated	Projected Bid Date Spring 2012	Completed	January 2013
Orchard	New	Demo Complete/Bid Spring 2012	Completed	November 2013
Paul L Dunbar	New	Demo Complete/Bid Spring 2012	Completed	August 2013
New West Side HS	New	Demo Complete/Bid Spring 2012	Completed	August 2013
John Marshall	New	TBD	TBD	TBD
Max Hayes	New	Demolished Summer/Fall 2012	August 2015	August 2015
		Projected Bid Date Spring 2013	August 2015	August 2015

Segment 6

A.B. Hart	Demo	2013	Completed	N/A
Alexander Hamilton	Demo	2012 / 2013	Completed	N/A
Jesse Owens	Demo	TBD	TBD	TBD
Audubon	Demo	Removed from Segment		
Empire	Demo	Removed from Segment		
Gracemount	Demo	2013	Completed	N/A
Henry Longfellow	Demo	TBD	TBD	TBD
John Raper	Demo	2013	Completed	N/A
Joseph Landis	Demo	Removed from Segment		
Louis Pasteur	Demo	2013	Completed	N/A
Mount Auburn	Demo	Removed from Segment		
Robert Fulton	Demo	Removed from Segment		
Stephen Howe	Demo	2013 / 2014	Completed	N/A
Willson	Demo	TBD	TBD	TBD
Jamison	Demo	2014 / 2015	Ongoing	N/A
deSauze	Demo	2014 / 2015	Ongoing	N/A
Union	Demo	2014 / 2015	Ongoing	N/A
Rockefeller	Demo	2014 / 2015	Ongoing	N/A
Giddings	Demo	2014 / 2015	Ongoing	N/A
Harper	Demo	2015	Ongoing	TBD

Segment 7

Harper	New	TBD	TBD	TBD
Fullerton	New	TBD	TBD	TBD
Skyline / Sunbeam	New	TBD	TBD	TBD
Booker	New	TBD	TBD	TBD
Waverly	New	TBD	TBD	TBD
Eliot	New	TBD	TBD	TBD
Perry	New	TBD	TBD	TBD
West Side HS	New	TBD	TBD	TBD
JFK	New	TBD	TBD	TBD

Cleveland Municipal School District
Project Summary (Includes Segment 1-7 & LFI)
As of August 31, 2015

Bond/Note Proceeds		\$ 535,000,000.00
Bond Premium		1,006,501.13
Other Non-Bond Proceeds		15,532,616.84
Other		15,343,222.13
Tax Receipts		2,156,206.02
State Match Contributions		540,219,197.66
Total Interest		43,100,328.96
Earned Interest Distribution to State		(3,553,047.10)
Total Available Before Expenditures and Encumbrances		<u>1,148,805,025.64</u>
Project Expenditures		
Segment 1	203,101,484.68	
Segment 1 Conditional Approvals	15,532,616.84	
Segment 2	99,998,885.84	
Segment 3	132,209,511.17	
Segment 4	135,924,569.38	
Segment 5	187,386,115.47	
Segment 6	7,423,829.63	
Segment 7	0.00	
LFI	116,974,053.01	
Total Expenditures		898,551,066.02
Cash Balance Before Encumbrances		<u>250,253,959.62</u>
Project Encumbrances		
Segment 1	-	
Segment 2	-	
Segment 3	3,182.61	
Segment 4	5,707.00	
Segment 5	10,852,148.24	
Segment 6	2,733,811.12	
Segment 7	0.00	
LFI	6,167,051.51	
Total Encumbrances		19,761,900.48
Total Available		<u>\$ 230,492,059.14</u>

*Does not include the maintenance fund

Cleveland Municipal School District
Summary
As of August 31, 2015

	Segment 1		Segment 2		Segment 3		Segment 4		Segment 5		Segment 6		Segment 7		LFI	Total
	District Match	State Match	District Match	State Match	District Match	State Match	District Match	State Match	District Match	State Match	District Match	State Match	District Match	State Match		
Proceeds/Premium	\$ 69,926,916.35	\$ 148,671,189.23	\$ 26,860,308.53	\$ 67,999,242.57	\$ 42,305,503.44	\$ 89,902,467.74	\$ 43,759,889.64	\$ 92,989,185.27	\$ 61,658,467.00	\$ 130,281,440.51	\$ 10,569,819.00	\$ 10,375,672.34	\$ 51,670,997.00	\$ -	\$ 244,787,217.01	\$ 1,091,758,315.63
Other	-	-	5,127,641.50	-	-	-	-	-	-	-	-	-	-	-	12,371,786.65	17,499,428.15
Interest	5,511,021.76	1,309,340.28	6,688,011.11	1,002,451.08	10,092,041.30	1,241,937.86	7,560,166.16	669,665.90	2,509,005.95	88,362.50	323,060.75	5,362.17	858.62	0.00	6,099,043.52	43,100,328.96
Earned Interest Distribution to LFI Fund	(5,475,448.68)	-	(6,676,733.49)	-	(10,090,558.25)	-	-	-	-	-	-	-	-	-	22,242,740.42	-
Earned Interest Distribution to State	-	(1,308,979.84)	-	(1,002,090.84)	-	(1,241,976.42)	-	-	-	-	-	-	-	-	-	(3,553,047.10)
Total Receipts	69,962,489.43	148,671,549.67	31,999,227.65	67,999,602.81	42,306,986.49	89,902,429.18	51,320,055.80	93,658,851.17	64,167,472.95	130,369,803.01	10,892,879.75	10,381,034.51	51,671,855.62	-	285,500,787.60	1,148,805,025.64
Expenditures	69,962,913.56	148,671,187.96	31,999,642.61	67,999,243.23	42,307,043.43	89,902,467.74	43,495,862.93	92,428,706.45	59,963,557.34	127,422,558.13	2,375,625.50	5,048,204.13	0.00	0.00	116,974,053.01	898,551,066.02
Encumbrances	-	-	-	-	1,018.44	2,164.17	1,826.24	3,880.76	3,086,395.85	7,765,752.39	874,819.55	1,858,991.57	0.00	0.00	6,167,051.51	19,761,900.48
Total Available Cash	\$ (424.13)	\$ 361.71	\$ (414.96)	\$ 359.58	\$ (1,075.38)	\$ (2,202.73)	\$ 7,822,366.63	\$ 1,226,263.96	\$ 1,117,519.76	\$ (4,818,507.51)	\$ 7,642,434.70	\$ 3,473,838.81	\$ 51,671,855.62	\$ 0.00	\$ 162,359,683.08	\$ 230,492,059.14

*On 4/20/12, \$12,152,182.17 of Fund 010 Interest was moved to Fund 003 (Segment 1 \$5,475,448.68 and Segment 2 \$6,676,733.49).

Cleveland Municipal School District
Segment 1 Summary
As of August 31, 2015

Bond/Note Proceeds	\$ 54,394,299.51
Other Non-Bond Proceeds	15,532,616.84
State Match Contributions	148,671,189.23
Total Interest	6,820,362.04
Earned Interest Distribution to LFI Fund	(5,475,448.68)
Earned Interest Distribution to State	(1,308,979.84)
Total Available Before Encumbrances and Expenditures	<u>218,634,039.10</u>

Project Expenditures

WSD-Kept Buildings		37,270,571.89
WSD-Replaced Buildings		16,379,224.64
Conditional Approvals		15,532,616.84
Renovated		
East High	6,327,083.26	
John Hay	35,454,435.50	
Success Tech	6,066,655.80	
Warner	345,662.60	
Woodhill-Quincy	645,747.64	
Total Renovated		48,839,584.80
New Buildings		
AJ Rickoff	17,492,384.70	
Memorial	14,985,110.72	
John Adams K-8	16,520,248.05	
John Adams 9-12	37,554,787.79	
Riverside	12,272,895.06	
Total New		98,825,426.32
Security		1,786,677.03

Total Expenditures 218,634,101.52

Cash Balance Before Encumbrances (62.42)

Project Encumbrances

WSD-Kept Buildings	-
WSD-Replaced Buildings	-
Renovated	
East High	-
John Hay	-
Success Tech	-
Warner	-
Woodhill-Quincy	-
Total Renovated	-
New Buildings	
AJ Rickoff	-
Memorial	-
John Adams K-8	-
John Adams 9-12	-
Riverside	-
Total New	-
Security	-

Total Encumbrances -

Total Available \$ (62.42)

Cleveland Municipal School District
Segment 2 Summary
As of August 31, 2015

Bond/Note Proceeds	\$ 26,393,848.90
Bond Premium	466,459.63
Other (QZAB)	5,127,641.50
State Match Contributions	67,999,242.57
Total Interest	7,690,462.19
Earned Interest Distribution to LFI Fund	(6,676,733.49)
Earned Interest Distribution to State	(1,002,090.84)

Total Available Before Encumbrances and Expenditures	<u>99,998,830.46</u>
---	----------------------

Project Expenditures

Thomas Jefferson Relief	173,722.07
Westside Relief	523,078.05
Daniel Morgan	13,135,130.23
F D Roosevelt	15,409,560.83
Hannah Gibbons	10,231,843.60
James F Rhodes	24,751,336.53
Mary B Martin	9,032,282.97
Max Hayes	822,484.00
Mary Bethune	9,802,315.00
Miles Park @ Moses Cleveland	410,932.71
Mound	40,277.67
Warner	15,247,161.88
Willson	418,760.30

Total Expenditures	99,998,885.84
---------------------------	---------------

Cash Balance Before Encumbrances	<u>(55.38)</u>
---	----------------

Project Encumbrances

Thomas Jefferson Relief	-
Daniel Morgan	-
F D Roosevelt	-
Hannah Gibbons	-
John Adams Relief	-
James F Rhodes	-
Mary B Martin	-
Max Hayes	-
Mary Bethune	-
Miles Park @ Moses Cleveland	-
Mound	-
Warner	-
Willson	-

Total Encumbrances	0.00
---------------------------	------

Total Available	<u>\$ (55.38)</u>
------------------------	-------------------

Cleveland Municipal School District
Segment 3 Summary
As of August 31, 2015

Bond/Note Proceeds	\$ 41,869,561.94
Bond Premium	435,941.50
State Match Contributions	89,902,467.74
Total Interest	11,333,979.16
Earned Interest Distribution to LFI Fund	(10,090,558.25)
Earned Interest Distribution to State	(1,241,976.42)
Total Available Before Encumbrances and Expenditures	<u>132,209,415.67</u>
Project Expenditures	
Artemus Ward	13,777,599.29
Westside Relief	668,653.00
Buhrer	13,147,904.54
Charles Mooney	327,441.39
East Clark	14,186,854.90
Garfield	14,775,071.58
Harvey Rice	15,974,274.58
Patrick Henry	15,783,678.28
Robinson Jones	13,548,160.06
Wade Park	15,123,653.93
Willson	14,896,219.62
Total Expenditures	132,209,511.17
Cash Balance Before Encumbrances	<u>(95.50)</u>
Project Encumbrances	
Artemus Ward	103.24
Westside Relief	0.00
Buhrer	83.86
Chas Mooney	0.00
East Clark	0.00
Garfield	95.48
Harvey Rice	0.00
Patrick Henry	96.78
Robinson Jones	103.25
Wade Park	0.00
Willson	2,700.00
Total Encumbrances	3,182.61
Total Available	<u><u>\$ (3,278.11)</u></u>

Cleveland Municipal School District
Segment 4 Summary
As of August 31, 2015

Bond/Note Proceeds	\$	43,655,789.64
Bond Premium		104,100.00
State Match Contributions		92,989,185.27
Total Interest		8,229,832.06

Total Available Before Encumbrances and Expenditures	<u>144,978,906.97</u>
---	-----------------------

Project Expenditures

Adlai Stevenson	14,723,131.69
Anton Grdina	15,899,189.64
Audubon	299,194.50
Chas Dickens	14,065,620.14
Chas H. Lake	1,686,040.59
Corlett	686,748.24
Euclid Park	13,656,596.77
George W Carver	14,424,204.16
Moses Cleaveland	982,345.48
Mound	13,433,834.77
Nathan Hale	13,052,790.74
Robert H. Jamison	14,608,063.29
Thomas Jefferson	18,406,809.37

Total Expenditures	135,924,569.38
---------------------------	----------------

Cash Balance Before Encumbrances	<u>9,054,337.59</u>
---	---------------------

Project Encumbrances

Administration	-
Adlai Stevenson	-
Anton Grdina	-
Audubon	-
Chas Dickens	0.00
Chas H. Lake	-
Corlett	-
Euclid Park	-
George W Carver	-
Moses Cleaveland	-
Mound	5,707.00
Nathan Hale	-
Robert H. Jamison	0.00
Thomas Jefferson	

Total Encumbrances	5,707.00
---------------------------	----------

Total Available	<u>\$ 9,048,630.59</u>
------------------------	------------------------

Cleveland Municipal School District
Segment 5 Summary
As of August 31, 2015

Bond/Note Proceeds	\$	61,658,467.00
State Match Contributions		130,281,440.51
Total Interest		2,597,368.45
Total Available Before Encumbrances and Expenditures		<u>194,537,275.96</u>
Project Expenditures		
Administration		0.00
AG Bell		362,765.22
Almira		15,895,373.93
West Side Relief		621,578.93
Brooklawn		54,034.56
Shuler 9th Grade @ Hawthorne		994,875.00
Chas Mooney		261,161.33
Forest Hill Parkway		631,488.23
John Marshall		42,671,450.68
Louisa M Alcott		6,287,485.06
Max Hayes		37,417,595.90
Miles		17,222,539.48
Orchard		16,089,709.13
Paul L Dunbar		15,678,357.39
Cleve School of Arts		33,197,700.63
Total Expenditures		187,386,115.47
Cash Balance Before Encumbrances		<u>7,151,160.49</u>
Project Encumbrances		
A.G. Bell		819.00
Almiria		2,296.31
Brooklawn		0.00
Carl Shuler		0.00
Chas Mooney		0.00
Forest Hill Parkway		9,835.00
John Marshall		3,060,621.45
Louisa M Alcott		2,381.73
Max Hayes		2,162,244.22
Miles		4,389.87
Orchard		17,493.23
Paul L Dunbar		17,576.26
Cleve School of Arts		5,574,491.17
Total Encumbrances		10,852,148.24
Total Available	\$	<u>(3,700,987.75)</u>

Cleveland Municipal School District
Segment 6 Summary
As of August 31, 2015

Bond/Note Proceeds	\$ 10,569,819.00
State Match Contributions	10,375,672.34
Total Interest	328,422.92
Total Available Before Encumbrances and Expenditures	<u>21,273,914.26</u>
Project Expenditures	
A.B. Hart	990,806.64
Alexander Hamilton	940,565.36
Jesse Owens	50,952.55
Audubon	36,463.03
Case	95,025.49
John D. Rockefeller	471,632.38
Empire	22,860.16
Emile DeSauze	404,623.68
Giddings	389,406.14
Campus International	309,289.32
Glenville Elementary	90,922.04
Gracemount	407,599.92
Henry Longfellow	18,380.24
John Raper	447,895.28
Joseph Landis	6,687.11
Louis Pasteur	459,631.33
Mt. Auburn	6,991.08
Robert Jamison	926,820.87
Robert Fulton	18,237.37
Stephen Howe	471,654.88
Union	530,595.63
WM Rainey Harper	222,872.81
Buckeye Woodland	103,916.32
Total Expenditures	7,423,829.63
Cash Balance Before Encumbrances	<u>13,850,084.63</u>
Project Encumbrances	
A.B. Hart	2,082.00
Alexander Hamilton	0.00
A.G. Bell	0.00
Jesse Owens	1,319.00
Audubon	0.00
Case	0.00
John D. Rockefeller	238,027.62
Empire	2,529.00
Emile Desauze	132,176.15
Giddings	240,253.86
Campus International	1,351,992.40
Gracemount	315.00
Henry Longfellow	3,353.00
John Raper	9,360.00
Joseph Landis	0.00
Louis Pasteur	11,154.00
Mt. Auburn	0.00
RH Jamison	156,116.92
Robert Fulton	13,615.00
Stephen Howe	3,805.00
Union	91,202.30
William Rainey Harper	476,509.87
Total Encumbrances	2,733,811.12
Total Available	<u><u>\$ 11,116,273.51</u></u>

Cleveland Municipal School District
Segment 7 Summary
As of August 31, 2015

Bond/Note Proceeds	\$	51,670,997.00
State Match Contributions		0.00
Total Interest		858.62
 Total Available Before Encumbrances and Expenditures		51,671,855.62
 Project Expenditures		
Andrew J Rickoff	0.00	
West Side Relief	0.00	
Chas W Eliot	0.00	
East Tech	0.00	
Fullerton	0.00	
H. Barbara Booker	0.00	
Halle Senior High	0.00	
JFK	0.00	
Max Hayes	0.00	
OH Perry	0.00	
Paul Revere	0.00	
Sunbeam	0.00	
Watterson Lake	0.00	
Waverly	0.00	
WM Rainey Harper	0.00	
Buckeye Woodland	0.00	
 Total Expenditures		-
 Cash Balance Before Encumbrances		51,671,855.62
 Project Encumbrances		
Andrew J Rickoff	0.00	
West Side Relief	0.00	
Chas W Eliot	0.00	
East Tech	0.00	
Fullerton	0.00	
H. Barbara Booker	0.00	
Halle Senior High	0.00	
JFK	0.00	
Max Hayes	0.00	
OH Perry	0.00	
Paul Revere	0.00	
Sunbeam	0.00	
Watterson Lake	0.00	
Waverly	0.00	
WM Rainey Harper	0.00	
Buckeye Woodland	0.00	
 Total Encumbrances		0.00
 Total Available	\$	51,671,855.62

Cleveland Municipal School District
Locally Funded Initiatives (LFI)
As of August 31, 2015

Bond/Note Proceeds(Procds/Recpts)	\$ 244,787,217.01
Other (ie: E-Rate, equipment sale)	3,726,617.51
Tax Receipts	2,156,206.02
Sale of Personal Property	6,488,963.12
Interest	6,099,043.52
Earned Interest in Seg 1-3	<u>22,242,740.42</u>
Total Available Before Encumbrances and Expenditures	<u>285,500,787.60</u>

LFI Expenditures

Alfred Benesch	1,684,592.90
Adlai Stevenson	957,841.61
Albert Hart	522,219.77
Alexander Hamilton	159,797.72
A.G. Bell	94,504.26
Almira	627,624.88
Andrew J Rickoff	8,006.41
Jesse Owens Academy	26,630.77
Anton Grdina	2,405,878.65
Artemus Ward	324,815.80
Audubon	87,026.62
Memorial (356)	1,065,183.25
Thomas Jefferson Relief	12,592.35
Westside Relief	2,553,033.63
Design Lab	62,520.72
Stem Academy	204,569.65
Benjamin Franklin	79,521.12
Bolton	67,497.32
Brooklawn	295,746.96
Bratenahl Elem.	2,740,575.09
Buhrer	593,126.87
Capt. A Roth	41,349.83
Carl F Shuler	5,528,466.69
Case	27,700.69
Carl & Louis Stokes	182,003.29
Charles Dickens	1,091,832.64
Charles W Eliot	26,225.39
Charles Lake	11,162.79
Charles A Mooney	3,242,535.22
Charles Orr	14,149.57
Clark	347,037.94
Clara Westropp	34,242.32
Fundamental - JD rockerfeller	130,217.13
Collinwood High	1,183,649.12
Lakeside ADM Center	6,753.02
International BACC Prg. @CSU	230,392.99
Corlett	9,667.50
Cranwood	854,100.52
Daniel Morgan	705,150.94
Denison	122,128.83
Dike Montessort-Clev. Sch. Of Arts	30,950.65
Douglas MacArthur	902,751.18

MC2Stem - Nela Park	9,814.01
MCStem Academy - Jewish Fed.	16,066.52
East High	1,609,793.68
East Clark	1,756,829.68
Early Childhood Center	1,604.00
Early College Program	5,600.00
East Tech	3,693,196.86
Empire Computech	374,114.17
Emilie Desauze	92,223.38
Euclid Park	1,203,266.90
Food Preparation Facility	276,870.50
Forest Hill Pkwy	22,628.92
F.D Roosevelt	60,177.32
Fullerton	134,254.81
Garfield	55,479.25
George W Carver	268,211.90
Giddings	82,962.13
Cleveland High - Digital Arts	283,612.80
Campus International	196,286.77
Glenville	2,702,394.59
H.B. Booker	146,947.64
Gracemont	84,080.84
Halle Senior High School	113,605.32
Hannah Gibbons	718,783.89
Harry E Davis	411,118.04
Harvey Rice	471,859.48
Henry Longfellow	50,318.21
John Adams Relief - K-8	486,502.63
Iowa Maple	100,022.14
John Adams Relief -9-12	737,564.92
James Rhodes Athl field	276,117.87
James Rhodes	122,924.32
Woodland Job Ctr	163,232.59
Jane Addams	407,640.43
John Adams Athl Field	132,380.00
Joseph Gallagher	612,301.71
John Hay	169,465.01
John F. Kennedy	2,531,879.23
John Marshall Athl Field	33,440.00
John Marshall	2,823,718.98
John W Raper	109,286.24
Joseph Landis	71,473.42
Kenneth Clement	637,619.43
Kentucky	536,669.42
Luis Marin	702,358.78
Lincoln West	467,365.09
Louis Agassiz	400,544.74
Louis Pasteur-FDR	600,164.50
Louisa Alcott	412,131.09
Margaret Spellacy	2,597,251.07
Margaret Ireland	83,731.22
Mary B. Martin	38,717.63
Max Hayes	7,356,214.90
Mary Bethune	72,967.41
McKinley	218,764.31
Marion Seltzer	122,667.74
Marion Sterling	123,495.14

MLK	12,235.87
Memorial/Memorial closed	309,798.78
Miles	851,548.38
Miles Park	31,871.18
Michael R White	80,442.26
Moses	27,731.87
Mound	1,898,211.20
Mt. Auburn	65,540.43
Genesis	164,436.00
Nathan Hale	1,068,755.67
Option Complex	1,218,937.68
Newton D Baker	137,379.59
Oliver Perry	44,599.79
Orchard	523,954.43
Patrick Henry	717,287.45
Patrick Henry atl field	1,600.00
Paul L Dunbar	482,213.97
Paul Revere	873,317.67
Jamison	356,401.81
Riverside	90,547.59
Robert Fulton	67,930.67
R.G. Jones	301,050.92
Scranton	88,195.82
South High	456,480.72
South High Athletic	481,651.32
Successtech Academy	2,048,199.63
Stephen howe	39,039.00
Sunbeam	38,363.36
Thomas Jefferson CLOSED	1,433,707.03
Tremont	111,936.66
Union	118,395.29
Computech-Valley View	641,192.19
Wade Park	377,822.16
Walton	122,263.17
Warner	297,838.31
Washington Park Garden	1,582,674.01
Watterson	179,948.65
Waverly	164,178.86
Willow	292,854.31
Whitney Young	1,936,330.85
Wilbur Wright	2,367,477.17
WM Rainey Harper	209,458.36
William Bryant	63,887.82
Willson	3,275,749.04
Woodhill-Quincy	79.15
Buckeye Woodland	1,003,870.53
Woodland Hills	47,315.31
School of Arts	2,956,711.01
Garrett Morgan	1,551,821.49
MLK	58,711.77
Health Careers	329,221.02
Ginn	91,048.60
Promise Academy	3,394.20
Ridge Road Depot (DOH)	114,041.32
Ridge Road Depot (HAL)	9,630.69
Cuyhoga Heights Depot	143.22
Black Trades Council	317,707.84

Hard Hatted Women	312,500.27	
Miscellaneous	10,547,617.85	
Owners Representative	6,690,313.63	
Total Expenditures		116,974,053.01
Cash Balance Before Encumbrances		<u>168,526,734.59</u>
Project Encumbrances		
Alfred Benesch	-	
Adali Stevenson	-	
Albert Hart	-	
Alexander Hamilton	-	
A.G. Bell	-	
Almira	-	
Andrew J Rickoff	-	
Jesse Owens	-	
Anton Grdina	-	
Artemus Ward	-	
Audubon	-	
Memorial	-	
Westside Relief	1,119.00	
Design Lab	-	
Stem Academy	4,590.00	
Benjamin Franklin	-	
Bolton	-	
Brooklawn	345,375.56	
Bratenahl Elem.	25,037.44	
Buhrer	-	
Capt A Roth	-	
Carl F Shuler	10,026.00	
Case	-	
Carl Louis Stokes	-	
Charles Dickens	-	
Charles Eliot	-	
Charles Lake	-	
Charles Mooney	-	
Charles Orr	-	
Clark	-	
Clara Westropp	-	
John D Rock	-	
Collinwood	-	
Lakeside ADM Center	-	
Interntal Bacc Prg @CSU	30,450.00	
Corlett	-	
Cranwood	141,876.87	
Daniel Morgan	-	
Denison	-	
Cleve sch of arts @ Dike Montessori	-	
Douglas MacArthur	30,806.88	
MC2Stem Academy-Nela Park	90.00	
MC2Stem Academy- Jewish Fed	-	
East High	90,657.65	
East Clark	-	
Early Childhood Center	-	
Early College Program	-	
East Tech	-	

Empire Computech	-
Emile Desauze	-
Euclid Park	-
Food Preparation Facilit	14,749.00
Forest Hill	-
FDR	-
Fullerton	-
Garfield	-
George W Carver	-
Giddings	-
Cleveland High - Digital Arts	214,094.65
Campus International	24,816.25
Glenville	-
HB Booker	-
Gracemount	-
Halle	155.00
Hannah Gibbons	-
Harry Davis	-
Harvey Rice	-
Henry Longfellow	-
John Adams Relief - K-8	14,500.00
Iowa Maple	-
John Adams Relief -9-12	-
James Rhodes Athl field	-
James Rhodes	-
Woodland Job Center	-
Jane Addams	-
John Adams Athl Field	-
Joseph Gallagher	-
John Hay	-
John F Kennedy	1,050.00
John Marshall Athletic Field	-
John Marshall	1,519,115.98
John Raper	-
Joseph Landis	-
Kenneth Clement	6,440.39
Kentucky	-
Luis Munoz Marin	-
Lincoln West	1,945.00
Louis Agassiz	-
Louis Pasteur/FDR	-
Louisa Alcott	-
Margret Spellacy	-
Margret Ireland	-
Mary B. Martin	-
Max Hayes	422,134.00
Mary Bethune	-
McKinley	-
Marion Seltzer	5,740.00
Marion Sterling	-
MLK Middle Sch	-
Miles	28,433.72
Miles Park	-
Michael R White	-
Moses Cleveland	-
Mound	-
Mt. Auburn	-

Genesis School	21,470.90
Nathan Hale	-
Nathaniel Hawthorn@option	-
Newton D Baker	-
Oliver Perry	-
Orchard	9,185.00
Patrick Henry	3,875.00
Paul Dunbar	7,475.60
Paul Revere	85,047.00
Jamison	-
Riverside	-
Robert Fulton	-
R.G. Jones	-
Scranton	5,815.00
South	-
South - Athletic Field	-
Successtech Academy	-
Stephen Howe	-
Sunbeam	-
Thomas Jefferson Relief	15,945.00
Tremont	-
Union	-
Computech-valley view	4,641.44
Wade Park	-
Walton	-
Warner	-
Washington Park Garden	200,820.00
Watterson Lake	531,612.00
Waverly	3,852.50
Willow	163,635.00
Whitney Young	34,874.00
Wilbur Wright	-
W.M. Harper	58,425.00
William C Bryant	110,061.00
Willson	-
Woodhill-Quincy	-
Buckeye Woodland	1,025.00
Woodland Hills	-
Cleve Sch of Arts	1,171,475.12
Garrett Morgan	-
MLK	-
Health Careers-MLK	-
Ginn Academy	38,410.00
Promise Academy	-
Ridge Road	-
Ridge Road M/T Depot	10,500.00
Cuyahoga Road Depot	18,500.00
Hard Hatted Women	-
Miscellaneous	737,203.56
Owners Representative	-

Total Encumbrances

6,167,051.51

Total Available

\$ 162,359,683.08

Cleveland Municipal School District
Maintenance Summary
As of August 31, 2015

Tax Receipts	\$ 35,439,081.74
Equalization Payment	17,371,859.85
Total Interest	821,642.96
Total Available Before Encumbrances and Expenditures	53,632,584.55

Project Expenditures

Administration	373,604.17
Alfred Benesch	11,469.73
Adali Stevenson	253,487.09
Almira	80,247.66
Andrew J. Rickoff	398,127.10
Anton Grdina	150,631.69
Artemus Ward	547,654.60
Memorial	554,375.75
Benjamin Franklin	41,697.07
Bolton	22,765.06
Brooklawn	340,740.80
Buhrer	341,637.52
John Marshall 9th Grade	12,054.99
Case	2,160.88
Charles Dickens	223,925.74
Charles Eliot	22,348.87
Charles Mooney	29,719.64
Clark	11,816.05
Clara Westropp	12,465.69
Collinwood	305,782.11
Cranwood	317,863.49
Daniel Morgan	436,525.28
Denison	249,613.96
CSA @ Dike	12,580.56
Douglas MacArthur	111,932.43
East High	2,588,934.09
East Clark	451,256.81
East Tech	1,970,959.71
Euclid Park	319,517.92
FDR	1,772,766.71
Fullerton	12,027.57
Garfield	846,875.51
George W. Carver	219,140.25
Glenville	20,815.76
H. Barbara Booker	41,210.79
Hannah Gibbons	407,638.46
Harry E. Davis	164,366.68
Harvey Rice	382,380.51
John Adams Relief K-8(&Miles Park)	587,279.21
Iowa Maple	3,442.90
John Adams Relief 9-12	43,305.61
James F Rhodes	860,039.75

Jane Addams	195,583.77
John Adams	818,897.34
Joseph Gallagher	52,935.85
John Hay	1,965,525.28
John F Kennedy	249,162.23
John Marshall	2,270.00
Kenneth Clement	28,446.18
Luis Munoz Marin	90,971.50
Lincoln West	100,050.21
Louis Agassiz	177,580.99
Louisa M Alcott	131,618.76
Margaret Spellacy	655,934.22
Mary B. Martin	551,126.66
Max Hayes	22,453.50
Mary Bethune	574,275.66
McKinley	62,426.91
Marion Seltzer	21,102.19
Marion Sterling	61,437.77
Miles	62,407.47
Michael R. White	144,474.56
Mound	166,030.52
Nathan Hale	203,129.10
Option Complex	11,148.53
Newton D Baker	6,400.37
OH Perry	3,583.07
Orchard	59,127.32
Patrick Henry	416,833.57
Paul Dunbar	67,779.16
Paul Revere	40,901.30
Robert H Jamison	369,923.85
Riverside	420,239.52
R.G. Jones	377,866.10
Scranton	17,520.69
South	3,850.00
Success Tech	968,581.89
Sunbeam	84,050.55
Thomas Jefferson	366,977.53
Tremont	45,942.52
Valley View	29,425.44
Wade Park	417,036.73
Walton	609,427.31
Warner	453,155.67
Watterson Lake	13,792.57
Waverly	12,602.44
Willow	264,466.20
Whitney Young	56,795.30
Wilbur Wright	199,991.57
William C Bryant	44,093.87
Willson	587,370.28
Buckeye Woodland	37,789.25
School of the Arts	210.00
Garrett Morgan	23,218.37
MLK	87,886.88
Health Careers	40,600.32
Other	8,216,270.48

Total Expenditures

36,249,885.49

Cash Balance Before Encumbrances

17,382,699.06**Project Encumbrances**

Adminstration	20,863.50
Alfred Benesch	13,724.00
Adali Stevenson	35,684.67
Almira	41,217.66
Andrew J Rickoff	65,641.86
Anton Grdina	43,581.55
Artemus Ward	89,626.12
Memorial	63,545.55
Benjamin Franklin	4,545.44
Bolton	8,478.25
Brooklawn	26,500.34
Bratenahl Prof Dev Ctr	3,985.00
Buhrer	46,475.88
John Marshall 9th Gr Academy	29,991.81
Case	500.00
Charles Dickens	41,309.00
Charles Eliot	23,248.74
Charles Mooney	165,320.50
Clark	350.00
Clara Westropp	28,500.37
Collinwood	29,019.47
Cranwood	46,996.03
Daniel Morgan	87,568.80
Denison	42,882.00
Cleveland School of the Arts @ Dike	115.95
Douglas Macarthur	71,028.02
East High	1,434,615.33
East Clark	38,385.14
East Tech	398,860.40
Euclid Park	38,063.12
FDR	182,166.03
Fullerton	500.00
Garfield	66,479.23
George W. Carver	46,689.80
Glenville	725.00
HB Booker	0.00
Hannah Gibbons	51,295.53
Harry E Davis	1,497.50
Harvey Rice	37,955.52
Henry Longfellow	0.00
John Adams Relief K-8(&Miles Park)	184,808.70
Iowa Maple	2,493.50
John Adams Relief 9-12	580.00
James F Rhodes	147,306.28
Jane Addams	23,069.56
John Adams	171,205.10
Joseph Gallagher	10,651.57
John Hay	238,223.06
John F Kennedy	151,873.30
John Marshall	65,287.12
Kenneth Clement	3,679.00

Luis Munoz Marin	25,057.50
Lincoln West	38,399.29
Louis Agassiz	88,563.81
Louisa M. Alcott	15,377.18
Margaret Spellacy	447,439.55
Mary B. Martin	46,445.37
Max Hayes	97,772.35
Mary Bethune	69,622.78
Mckinley	650.00
Marion Seltzer	10,567.95
Marion Sterling	22,370.00
Miles	54,991.54
Michael R. White	10.20
Mound	37,765.70
Nathan Hale	34,288.86
Option Sch Complex	1,497.50
Newton D. Baker	2,947.57
OH Perry	2,550.00
Orchard	40,586.22
Patrick Henry	63,224.42
Paul Dunbar	64,499.84
Paul Revere	7,169.41
R.H. Jamison	43,119.04
Riverside	68,176.53
R.G. Jones	44,395.90
Scranton	16,244.00
South High	8,499.18
Success Tech	149,431.96
Sunbeam	37,419.05
Thomas Jefferson	57,754.53
Tremont	25,168.00
Valley View	500.00
Wade Park	39,707.89
Walton	397.50
Warner	66,153.45
Watterson Lake	15,091.64
Waverly	396.38
Willow	21,415.00
Whitney Young	67,337.83
Wilbur Wright	101,861.44
William C Bryant	7,364.62
Willson	50,624.66
Buckeye Woodland	1,497.50
School of the Arts	64,820.87
Garrett Morgan	4,836.10
MLK	57,208.15
Health Careers	0.00
Other	0.00

Total Encumbrances

6,448,328.56

Total Available

\$ 10,934,370.50